

U.S. ARMY CORPS OF ENGINEERS PROJECT STATUS (Omaha District, Rocky Mountain Area)

5/21/2008

Projects under Construction

POC: Kevin Lindsey
Cell: 719-322-3843

Kevin.A.Lindsey@usace.army.mil

\$ Amt % On Completion
(1,000s) Complete Schedule Date

Notes Designer Contractor

\$ Amt (1,000s)	% Complete	On Schedule	Completion Date	Notes	Designer	Contractor
\$5,943	100%	yes	May '08	Cost reimb - Work complete	Omaha District	Roy F. Weston
\$6,122	92%	yes	Aug '08	DBB - Glazing, interior finishes	Merrick	NDG Constructors
\$1,101	100%	yes	May '08	DBB - Work complete	Omaha District	Gracon
\$627	69%	yes	Aug '08	DBB - Utilities complete - Starting steel erection	Omaha District	Velez Management
\$9,553	1%	yes	Sep '09	DBB - Precon	Omaha District	Reliable Contracting
\$23,346 total under construction by Denver Resident Office						

Peterson AFB

76 Space Control Facility		yes	Aug '08	DB - Red Zone - finishes - performance verification tests	HB&A	Bryan Construction
Repair Medical/Dental Clinic	\$8,623	yes	Apr '09	DB - Turning over Ped / Womens Health areas 5/23	Omaha District	Bryan Construction
Arriv/Depart Airfld Control (ADACG Ph 2)	\$23,549	yes	Oct '08	DBB - inter elect / mech, roofing, drywall	Omaha District	MWH
Repair Medical Clinic Phase 2	\$4,113	yes	Aug '09	DB - Struct steel for Pharmacy complete - Parking lot work	Omaha District	Bryan Construction
Mental Health Clinic	\$1,299	yes	May '09	DB - Demolition complete - Renovation work in design	Omaha District	Torix General Contractors
\$50,993 total under construction by Peterson AFB Resident Office						

Schriever AFB

Space Test & Eval Facility	\$18,748	yes	Jun '09	DB - Utilities & grading ongoing - Steel delivered	Omaha District	MWH
\$18,748 total under construction by Schriever Project Office						

USAFA

Health Care Clinic Acute Care Center	\$3,640	yes	Oct '08	DB - Asbestos abatement nearly complete - wall layout	Omaha District	Active Plumbing
Asbestos Abatement & Removal ACC	\$308	yes	Sep '08	DB - Contract for additional AB removal in Clinic	Omaha District	Active Plumbing
Clinic Modernization	\$22,124	yes	Apr '10	DB - 95% design - Temp facility onsite - Const start Jul 08	Ft Worth District	United Excel Corp
Mech Room Floor Drains	\$2,163	yes	Dec '08	DB - 5 Bldgs complete - 3 Bldgs work ongoing	Omaha District	John Bowman
\$28,235 total under construction by Academy Resident Office						

5/21/2008

U.S. ARMY CORPS OF ENGINEERS PROJECT STATUS (Omaha District, Rocky Mountain Area)

Projects under Construction

POC: Kevin Lindsey
 Cell: 719-322-3843
 Kevin.A.Lindsey@usace.army.mil

\$ Amt (1,000s)	% Complete	On Schedule	Completion Date	Notes	Designer	Contractor
--------------------	---------------	----------------	--------------------	-------	----------	------------

\$ Amt (1,000s)	% Complete	On Schedule	Completion Date	Notes	Designer	Contractor
\$1,600	100%	yes	Apr '08	TO under Huntsville Contract - complete, finishing seeding	Huntsville District	Vanguard
\$1,274	70%	yes	Sep '08	TO under Huntsville Contract - Barkley Ave	Huntsville District	Vanguard
\$22,765	37%	yes	Apr '09	DB (2 st) - Standing seam roof, steel siding, utils, grading	Omaha District	Korte
\$4,608	16%	yes	May '09	DB - Utilities, grading, layout	Omaha District	Aluttiq
\$20,265	45%	yes	Mar '09	DB - Grade beams - Steel erection	Omaha District	Torix
\$2,039	38%	yes	Dec '08	DB - Underground conduit & direct buried cable	Omaha District	Envision-Kurtz
\$1,589	3%	yes	Jun '09	DB - Work on flume about to begin - Blower design	Omaha District	TEPA
\$12,498	0%	yes	Jan '10	DB (2 st) - Awarded May '08 - Bonds	Omaha District	PCL
\$20,746	0%	yes	Dec '09	DB (2 st) - Kickoff meeting 15 May 08	Omaha District	Sundt
\$1,166	0%	yes	Nov '09	DBB - Precon	Omaha District	Cortez

\$88,550 total under construction by Ft Carson Resident Office

\$ Amt (1,000s)	% Complete	On Schedule	Completion Date	Notes	Designer	Contractor
\$35,489	100%	yes	Jun '08	DB (2 st) - Project completed and turned over	Omaha District	Hensel Phelps
\$61,796	73%	yes	Sep '08	DB (2 st) - Inter finishes, sunshades, masonry, vaults, lkrs	Omaha District	MA Mortenson
\$37,946	73%	yes	Oct '08	DB (2 st) - Metal wall panel, elevator, mech, elect	Omaha District	PCL (CM@Risk)
\$34,514	40%	yes	Dec '08	DB (2 st) - Precast, steel, utilities	Omaha District	MA Mortenson
\$28,423	13%	yes	Jan '09	DB (2 st) - Sitework, precast	Omaha District	MA Mortenson
\$105,965	46%	yes	Jan '09	DB (2 st) - Thin brick, roof trusses, setting modular units	Omaha District	Hensel Phelps
\$4,918	34%	yes	Apr '09	DB (2 st) - Footings, foundation, slab on grade	Omaha District	PCL/BlueLine
\$34,156	36%	yes	Jan '09	DB (2 st) - Barracks foundation, COF slab on grade	Omaha District	Hensel Phelps
\$15,171	27%	yes	Jan '09	DBB - Utilities, grading, roller-compacted concrete (RCC)	Omaha District	Bryan Construction
\$17,018	26%	yes	Mar '09	DBB - Utilities, grading	Omaha District	Bryan Construction
\$9,080	0%	yes	Jun '09	DBB - Bonds	Omaha District	Bryan Construction
\$17,048	5%	yes	Jul '09	DB (2 st) - 100% site design, 95% Bldg design 5/30	Omaha District	PCL
\$26,700	2%	yes	Jul '09	DB (2 st) - Utilities, earthwork, auger piling	Omaha District	Hensel Phelps
\$13,687	0%	yes	Nov '09	DB (2 st) - Kickoff meeting 22 May 08	Omaha District	Aluttiq
\$6,240	0%	yes	Otc '09	DB - In design	Omaha District	Main/Mass

\$448,151 total under construction by Ft Carson Restationing Resident Office

\$658,023 total under construction in Rocky Mountain Area

DBB = Design - Bid - Build
 DB = Design / Build

Ft Carson Restationing
 Brigade & Battalion Headquarters
 Company Operations Facilities
 Division HQ (C2F)
 Tact Equip Maint Facilities (TEMFs) (1,3,4)
 TEMFs (2,5,6)
 BCT-H Barracks
 Division / Battalion HQ Facility
 Barracks (UEPH) & Company Ops Fac
 BCT-H Hardstands (1,3,4)
 BCT-H Hardstands (2,5,6)
 Organizational Storage
 Bn HQ/COF-UOF/EOD 71st Ops Group
 UEPH South Barracks
 BCT-H Dining Facility
 Band Facility

U.S. ARMY CORPS OF ENGINEERS PROJECT STATUS (Omaha District, Rocky Mountain Area)

POC: Kevin Lindsey
 Cell: 719-322-3843
 Kevin.A.Lindsey@usace.army.mil

FUTURE PROJECTS (in Design)

\$ Est Amt (million) Estimated Award date

Notes Designer

Project Name	\$ Est Amt (million)	Estimated Award date	Notes	Designer
Buckley AFB				
Upgrade Infrastructure Phase 2	5 to 10	FY08	BRAC FY08	Omaha District
Security Forces Squadron Training	1 to 2	FY08	FY07 BRAC AFR	Louisville District
Official Mail Center	1 to 2	FY08	FY07 minor MILCON	Omaha District
Mississippi Gate Upgrade	1 to 5	FY09	FY08 BRAC	Omaha District
Satellite Pharmacy	1 to 5	FY09	FY09 Medical	Omaha District
ARPC Admin Facility	20 to 25	FY09	FY09 BRAC AFR	Louisville District
AFR Training Facility	5 to 10	FY09	FY09 BRAC AFR	Louisville District

Peterson AFB	N/A	N/A	N/A	N/A
No MILCON sched in FY08 or FY09				

Schriever AFB	15 to 25	FY08	FY08 project (MCAF)	Benham Group
Air & Space Integration Facility				

USAF A	10 to 15	FY08	FY08 project (MCAF)	Omaha District
Upgrade Fairchild Hall Phase IVB	10 to 15	FY09	FY09 project (MCAF)	Omaha District
Upgrade Fairchild Hall Phase V				

FL Carson	1 to 2	FY08	OMA	Omaha District
Sewer Utility Upgrade	1 to 2	FY08	OMA	Omaha District
Water & Gas Utility Upgrade	1 to 5	TBD	OMA	Omaha District
Upgrade Vehicle Exhaust	20 to 30	FY08	MCA (add)	Benham Group
Alteration Evans Community Hospital	50 to 75	FY08	BRAC FY08	Benham Group
Consolidated Family Med/Dent Clinic	1 to 2	FY08	MCA (minor)	Omaha District
TUAV Support Fac	2 to 5	FY08	MCA FY08	Omaha District
Indoor Baffle Range	5 to 10	TBD	MCA (sup) - Cong Add	Omaha District
Child Development Center	15 to 20	TBD	MCA (Sup)	Omaha District
Physical Fitness Facility	5 to 10	TBD	MCA (WIT)	Omaha District
Soldier Family Assistance Facility	5 to 10	FY08	MCA FY08 - Colorado Springs Airport will execute this work	Omaha District
Defense access road at A/DACG	25 to 50	FY09	MCA (sup - WIT)	Omaha District
Warrior in Transition Complex	5 to 10	FY09	GWOT (sup)	Omaha District
Child Development Center	5 to 10	FY09	MCA (sup - WIT)	Omaha District
Child Development Center				

FL Carson Restationing	5 to 10	FY08	BRAC	Omaha District
4th ID Div TEMP	1 to 5	FY08	BRAC	Omaha District
4th ID Div Hardstand	20 to 40	TBD	MCA (Sup)	Omaha District
Echelons Above Brigade (EAB) Complex	50 to 60	TBD	MCA (add)	Omaha District
Unit Operations Facility (UOF) (EN Complex)	10 to 15	TBD	MCA (add)	Omaha District
Unit Operations Facility (UOF) (MP Complex)	125 to 175	FY09	MCA (add)	Omaha District
47th BCT (light) Complex	25 to 50	FY09	MCA (add)	Omaha District
47th BCT (light) Bde-Bn HQ	50 to 100	FY09	MCA (add)	Omaha District
47th BCT (light) Co Ops; Maint & Storage	50 to 100	FY09	MCA (add)	Omaha District
47th BCT (light) TEMFS	50 to 75	FY09	MCA (add)	Omaha District
47th BCT (light) Infrastructure	5 to 10	FY09	MCA (add)	Omaha District
Unit Maint Facilities	25 to 50	FY09	MCA (add)	Omaha District
Battalion Complex				

